





### Fitchburg Commuter Rail Line Improvement Project

Project Update

June, 2015








### Program Definition/Goals

#### One Program/Multiple Projects:

- \$172M Small Starts/Rt 62 Bridge (FTA/State)
- \$ 10M CPF-43 Interlocking (ARRA)
- \$ 43M Double Tracking (ARRA/EOHED)
- \$ 74M Wachusett Extension (TIGER/State)
- \$ 7M N. Leominster Parking (FTA/State)

\$306M Investment

Improve Performance



Increase Reliability/Access.

**Decrease Travel Time** 

**Extend Service** 








### Program Construction Schedule

- CPF-43 Complete
- Double Track
   Complete
- Small Starts/Rt.62
   Jan 2012 Dec 2015



- N. Leominster Parking Garage Complete
- Wachusett Extension
   Fall 2011 2016







### **Double Track**

#### 8 Mi. of Double Track/New Littleton-495 Station

- Force Account Construction MBCR
  - Track and Signal work complete
- Littleton Station Construction
  - Station and Parking complete










#### Double Track - Littleton Station

May 2013
Aerial Photo
(Courtesy of R. Coughlin)







### **Small Starts Project**

- New Signal System Boston to Acton
- Upgrade track alignments to achieve 79 MPH
- 1 mi second track South Acton to West Acton
- Reconfigure track in Ayer freight area
- High level platforms at South Acton Station
- Upgrade 30 grade crossing warning systems
- Repair or replace seven (7) bridges
- Nine (9) new or modified interlockings
- Transfer Waltham Tower to MBTA Control Center







### **Small Starts Update**

- Three Construction Packages
  - Track & Signal started July 2013
  - Bridges started Dec 2012
  - South Acton started Dec 2012
- Project is on schedule
- Complete by Dec 31, 2015









### South Acton Station









### Station - Construction Status

- Foundations complete; platform panels installed; headhouse and site work underway
- Work delayed due to subcontractor issue
- Expect new station to open in fall 2015







#### South Acton - New Headhouse Progress







### South Acton - Platform Progress









# Bridges







### **Bridges - Construction Status**

- Bridge repairs complete at 5 locations
- 3 Bridges in Concord
  - Sudbury River
  - Assabett River
  - Route 62
- Phase 1 work complete; Phase 2 underway
- Route 62 bridge roll-in end of August 2015







# West Acton Bridge









# Baker's Brook Bridge









# Mill Pond Bridge









# Sudbury River Bridge







# Assabet River Bridge









# Route 62 Bridge









# Track and Signal









### Track/Signal - Constr. Status

- Track replaced at 8 grade crossings
- New Crossovers installed in Lincoln (CP-18) and Fitchburg (CP-48)
- New Switches installed at each end of Waltham single-track segment (CP-9 and CP-10)
- Installation of new signal equipment underway
- New signal system Lincoln to Acton activated August 2014
- New Crossover installation in Belmont(CP-6),
   Acton(CP-25), & Ayer/Devens(CP-37) underway







### Second Track in W. Acton









# New crossover in Ayer











#### East Main St bridge Ayer – Lowering Track to improve freight clearance







#### Installing new Signal in Concord










#### New signal and signal house in Lincoln










#### Grade Crossing Replacement – Tower Rd, Lincoln









#### Curve Modifications to Increase Speed









### Curve Work - Belmont










# Curve Work - W.Cambridge









### New CP-37 Crossovers









# CP-25 Crossovers Progress









### Construction Impact on Service

- Weekend service suspensions starting Fall 2013 have successfully facilitated the work
- Starting August 2014 single track for Concord bridge work required adjustments to weekday train schedule
- Bonus: Additional Service to Littleton-495
- Speed increases starting in January 2015







# CP-37 Friday Evening









# **CP-37 Monday Morning**









### 2015 Weekend Service

- April 25 through Nov 22:
  - No Weekend Service
- Normal service on Holiday Weekends
  - Memorial Day, Independence Day, Labor Day








### Weekend Service Summary

#### MBTA Fitchburg Line

Weekend Service Outage Plan for Construction



rev. 03-17-2015

= WEEKEND TRAIN SERVICE OPERATING

1 = Weekend busing/work location (# weekends)

=NO WEEKEND SERVICE

Note: Service to operate Boston-Fitchburg on Memorial Day, Independence Day, and Labor Day wknds

Note: Limits of busing are subject to change.







### Wachusett Extension

- Design and permitting complete
- Four construction packages
  - Station/layover site prep Complete
  - Station/layover construction Underway
  - Bridge repairs Started Spring 2014
  - Pan Am track/signal work Started Spr 2015
- Service to start Fall 2016







# Wachusett Layover - Site









# Wachusett Layover - Walls









### Wachusett Station - Walls









### Wachusett Station - Parking










### Wachusett Track/Bridge Work









### Wachusett - Track/Bridge Work







### Project Map

